

CCHS – Superstructure Story Board



The steel frame is installed using a team of steel fixers and crane drivers. This structure is the skeleton of the sports hall which then receives external cladding and block and beam floor system.



In this project there was a total of 22 modules that were delivered and then lowered into place using a 350tonne crane. The installation team had to plan the lifts and secure the modules into place.



Both the modules and the steel frame were being installed at the same time. This meant a lot of coordination was needed to safely plan these operations alongside each other.